



Spencer Contracting completed the milling and paving of Dielman Road the week of April 12th. Street striping will be completed when the weather is warm enough for the paint to dry rapidly. There are several punch list items to be completed and corrected.



Unnerstall Contracting has completed sanitary sewer construction along Bon Price Lane. Pavement and site restoration in that segment is 80% complete. The second tunnel under Price Road will be completed the week of April 19th weather permitting. They have installed safety fence along the new sewer route between Bon Hills Drive and the stormwater channel. Construction through that area will continue for several weeks.

Kelpe Contracting was not able to get their original DBE contractor on site to complete the site restoration. The MSD project required 17% DBE participation and they have negotiated a new agreement with B&P Contracting and West Paving. Kelpe is planning to mobilize with the new sub-contractors late this week depending on weather. Letters are being delivered to residents.

Kelpe Contracting has been awarded two Missouri American Water main replacement projects:

1. Romany Park, N&S Covington Meadows
2. Nantucket Lane

Work is scheduled to begin in the next few weeks.

Contractors Street Sweeping Service made one pass on City streets collecting 10 cubic yards of debris the week of April 19th.

Bid packages for On-Call Paving, Salt Storage Structure and Curbside Leaf Collection are due on May 4th.

Public Works has been busy completing several asphalt and concrete street repairs.

The Sewer Lateral Program has approved 6 projects for repair and completed 4 reimbursements.